

Northern Drill Service, Inc.
 130 East Main Street
 Northborough, MA 01532
 Telephone: 508-393-6900
 Fax: 508-393-6901

BORING NUMBER B-1

PAGE 1 OF 1

CLIENT Town of Foxborough PROJECT NAME Town Hall Borings
 PROJECT NUMBER _____ PROJECT LOCATION 40 South Street, Foxborough, MA
 DATE STARTED 7/30/14 COMPLETED 7/30/14 GROUND ELEVATION _____ HOLE SIZE 4
 DRILLING CONTRACTOR Northern Drill Service, Inc. GROUND WATER LEVELS:
 DRILLING METHOD 4" Drive & Wash AT TIME OF DRILLING ---
 LOGGED BY Carl Beirholm CHECKED BY Chris DeVillers AT END OF DRILLING ---
 NOTES _____ 0hrs AFTER DRILLING ---

ENVIRONMENTAL BH - RIDOT BROWNING MILL BRIDGE NO. 38 - 8/8/14 11:57 - C:\USERS\PUBLIC\DOCUMENTS\BENTLEY\GINT\PROJECTS\TOWN OF FOXBOROUGH - TOWN HALL BORINGS.GPJ

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNTS (N VALUE)	ENVIRONMENTAL DATA	GRAPHIC LOG	MATERIAL DESCRIPTION	WELL DIAGRAM
0						
	SPT S-1	22-16-10-8 (26)		0.5	Asphalt	
				2.5	Very dense brown coarse sand and med gravel. Some coarse gravel - fill -	
5	SPT S-2	100/2"		5.2	Very dense brown coarse sand and med gravel. Some coarse gravel - brick / granite fill -	
	SPT S-3	100/2"		6.2	Very dense granite - Probable bedrock - Roller bit to 6.5'	

Refusal at 6.5 feet.
 Bottom of borehole at 6.5 feet.

Northern Drill Service, Inc.
 130 East Main Street
 Northborough, MA 01532
 Telephone: 508-393-6900
 Fax: 508-393-6901

BORING NUMBER B-2

PAGE 1 OF 1

CLIENT Town of Foxborough PROJECT NAME Town Hall Borings
 PROJECT NUMBER _____ PROJECT LOCATION 40 South Street, Foxborough, MA
 DATE STARTED 7/31/14 COMPLETED 7/31/14 GROUND ELEVATION _____ HOLE SIZE 4
 DRILLING CONTRACTOR Northern Drill Service, Inc. GROUND WATER LEVELS:
 DRILLING METHOD 4" Drive & Wash AT TIME OF DRILLING ---
 LOGGED BY Carl Beirholm CHECKED BY Chris DeVillers AT END OF DRILLING ---
 NOTES _____ AFTER DRILLING ---

ENVIRONMENTAL BH - RIDOT BROWNING MILL BRIDGE NO. 38 - 8/6/14 12:05 - C:\USERS\PUBLIC\DOCUMENTS\BENTLEY\GINT\PROJECTS\TOWN OF FOXBOROUGH - TOWN HALL BORINGS.GPJ

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNTS (N VALUE)	ENVIRONMENTAL DATA	GRAPHIC LOG	MATERIAL DESCRIPTION	WELL DIAGRAM
0						
	SPT S-1	3-6-5-3 (11)		0.5	Asphalt	
				2.5	Med dense brown / tan med sand and fine sand, Some med gravel, wood - fill-	
5	SPT S-2	10-12-16-24 (28)		6.0	Med dense light brown med sand and fine sand. Come med gravel, trace coarse gravel - fill -	
	SPT S-3	100/1"		7.1	Very dense coarse gravel / granite chips -roller bit 7.1' -10' - probable granite bedrock	
10						

Refusal at 7.0 feet.
 Bottom of borehole at 10.0 feet.



Northern Drill Service, Inc.
 130 East Main Street
 Northborough, MA 01532
 Telephone: 508-393-6900
 Fax: 508-393-6901

BORING NUMBER B-3

PAGE 1 OF 1

CLIENT Town of Foxborough PROJECT NAME Town Hall Borings
 PROJECT NUMBER _____ PROJECT LOCATION 40 South Street, Foxborough, MA
 DATE STARTED 7/31/14 COMPLETED 7/31/14 GROUND ELEVATION _____ HOLE SIZE 4
 DRILLING CONTRACTOR Northern Drill Service, Inc. GROUND WATER LEVELS:
 DRILLING METHOD 4" Drive & Wash AT TIME OF DRILLING ---
 LOGGED BY Carl Beirholm CHECKED BY Chris DeVillers AT END OF DRILLING ---
 NOTES _____ ∇ 1hrs AFTER DRILLING 13.36 ft

ENVIRONMENTAL BH - RIDOT BROWNING MILL BRIDGE NO. 38 - 8/6/14 13:21 - C:\USERS\PUBLIC\DOCUMENTS\BENTLEY\GINT\PROJECTS\TOWN OF FOXBOROUGH - TOWN HALL BORINGS.GPJ

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNTS (N VALUE)	ENVIRONMENTAL DATA	GRAPHIC LOG	MATERIAL DESCRIPTION	WELL DIAGRAM
0						
		5-6-8-12 (14)		0.5	Asphalt	
				2.5	Med dense brown silty fine sand, Some med sand and gravel, trace coarse gravel - fill -	
5		13-23-22-22 (45)		6.0	Very dense med sand and some fine sand, Little med grave, trace coarse gravel, trace silt - glacial till-	
10		7-11-21-100/2"		10.6	Very dense med sand and some fine sand, Little med grave, trace coarse gravel, trace silt - glacial till- Refusal at 10.6' - roller bit 10.6' - 12.5' probable granite bedrock	

∇ Refusal at 10.6 feet.
 Bottom of borehole at 12.5 feet.

Northern Drill Service, Inc.
 130 East Main Street
 Northborough, MA 01532
 Telephone: 508-393-6900
 Fax: 508-393-6901

BORING NUMBER B-4

PAGE 1 OF 1

CLIENT Town of Foxborough PROJECT NAME Town Hall Borings
 PROJECT NUMBER _____ PROJECT LOCATION 40 South Street, Foxborough, MA
 DATE STARTED 7/30/14 COMPLETED 7/31/14 GROUND ELEVATION _____ HOLE SIZE 4
 DRILLING CONTRACTOR Northern Drill Service, Inc. GROUND WATER LEVELS:
 DRILLING METHOD 4" Drive & Wash AT TIME OF DRILLING ---
 LOGGED BY Carl Beirholm CHECKED BY Chris DeVillers AT END OF DRILLING ---
 NOTES _____ ∇ 1hrs AFTER DRILLING 11.45 ft

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNTS (N VALUE)	ENVIRONMENTAL DATA	GRAPHIC LOG	MATERIAL DESCRIPTION	WELL DIAGRAM
0						
0.5					Asphalt	
1.5	SPT S-1	10-10-11-15 (21)			Top 7" Med dense med sand and med gravel, some find sand-fill - Bttm 12" Med dense light brown fine and med sand	
2.5						
5	SPT S-2	12-23-25-24 (48)			Very dense light brown fine and med sand, some fine gravel	
6.0						
9.2	SPT S-3	100/2"			Very dense - granite fragments - refusal at 9.2'	
15	RC C-1				∇ Very competent Pink Granite - RQD = 85%	
17.0						

Refusal at 9.2 feet.
 Bottom of borehole at 17.0 feet.

ENVIRONMENTAL BH - RIDCT BROWNING MILL BRIDGE NO. 3B - B6/14 13:32 - C:\USERS\PUBLIC\DOCUMENTS\BENTLEY\GINT\PROJECTS\TOWN OF FOXBOROUGH - TOWN HALL BORINGS.GPJ